

CPE, PPP AND CPV PIPE INSTALLATION AND MANDREL TESTING RESULTS

CULVERTS

DISTRIBUTION: ORIGINAL-Project files, COPY-CFS Grading and Drainage Engineer.

| CONTROL SECTION | | JOB NUMBER | | ROUTE | | LOCATION | | |
|---------------------|-----------------------|--------------------------|-----------------------|--------|-------------|-----------|--------------------------------|------|
| CONTRACTOR | | | CONSTRUCTION ENGINEER | | | INSPECTOR | | DATE |
| CULVERT LOCATION | PIPE SIZE (in.) | CPE, PPP or CPV | RUN LENGTH (feet) | | RESULTS (√) | | COMMENTS OR CORRECTIVE ACTIONS | |
| | | | Installed | Tested | Pass | Fail | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

NOTES

1. Record all CPE, PPP and CPV pipe installed on the project.
2. At least 50% of each size CPE, PPP and CPV installed must be mandrel tested.
3. Testing to be conducted within 5 to 10 days prior to paving.
4. Nine point mandrel must be 95% of nominal pipe diameter and verified with a proving ring.
5. Nominal pipe diameter, per AASHTO M 294, is defined as 12", 15", 18" etc.

REMARKS

| | |
|-----------------------|------------------|
| INSPECTOR'S SIGNATURE | AGENCY / COMPANY |
|-----------------------|------------------|