

# MODULAR EXPANSION JOINT SYSTEM

## MATERIAL AND WORKMANSHIP WARRANTY

### INSPECTION FORM

**DISTRIBUTION:** Original - TSC. **COPIES:** Region Office; C & T - Materials Investigation; C & T - Surety Company; Contractor.  
Resident/Project/Delivery Engineer; Contract Services Division - Construction Contract Section.

CONTROL SECTION	JOB NO.	DATE	INSPECTED BY
STRUCTURE NO.	LOCATION		REVIEWED BY
CONCRETE MIXTURE USED		RESIDENT/PROJECT/DELIVERY ENGINEER	
CONTRACTOR NAME		SUBCONTRACTOR	
WARRANTY DURATION		WARRANTY EXPIRATION DATE	
<p>1. Spalling - Broken or missing pieces of concrete within the limits of the deck blockout regions as shown on the plans.</p> <p style="text-align: center;">Greater than 5% of the Blockout surface area.   <input type="checkbox"/> Yes   <input type="checkbox"/> No</p>		REMARKS/DESCRIPTION	
<p>2. Scaling - A blockout concrete surface with a visible, exposed, rough surface texture from a loss of either aggregate or mortar.</p> <p style="text-align: center;">Greater than 5% of the Blockout surface area.   <input type="checkbox"/> Yes   <input type="checkbox"/> No</p>			
<p>3. Delamination - The debonding of the blockout concrete to the concrete bridge deck.</p> <p style="text-align: center;">Greater than 5% of the Blockout surface area.   <input type="checkbox"/> Yes   <input type="checkbox"/> No</p>		REMARKS/DESCRIPTION	

**IS WARRANTY REPAIR WORK REQUIRED?**    YES    NO