

CPE AND CPV PIPE INSTALLATION AND MANDREL TESTING RESULTS

CULVERTS

DISTRIBUTION: ORIGINAL-Project files

CONTROL SECTION			JOB NUMBER		ROUTE		LOCATION		
CONTRACTOR				CONSTRUCTION ENGINEER			INSPECTOR		DATE
CULVERT LOCATION	PIPE SIZE (in.)	CPE or CPV	RUN LENGTH (feet)		RESULTS (√)		COMMENTS OR CORRECTIVE ACTIONS		
			Installed	Tested	Pass	Fail			

NOTES

1. Record all CPE and CPV pipe installed on the project.
2. At least 50% of each size CPE and CPV installed must be mandrel tested.
3. Testing to be conducted within 5 to 10 days prior to paving.
4. Nine point mandrel must be 95% of nominal pipe diameter and verified with a proving ring.
5. Nominal pipe diameter, per AASHTO M 294, is defined as 12", 15", 18" etc.

REMARKS

INSPECTOR'S SIGNATURE	AGENCY/COMPANY
-----------------------	----------------