Michigan Department of Transportation 0555 (01/20)

CPE, PPP AND CPV PIPE INSTALLATION AND MANDREL TESTING RESULTS

SEWERS

DISTRIBUTION: ORIGINAL-Project files, COPY-CFS Grading and Drainage Engineer .

CONTROL SECTION				JOB NUMBER			ROUTE		LOCATION		
CONTRACTOR									NSPECTOR	DATE	
DRAINAGE STRUCTURE #		PIPE SIZE	CPE, PPP	RUN LENGTH (feet)		RESULTS (√)		co	COMMENTS OR CORRECTIVE ACTIONS		
Begin	End	(in.)	or CPV	Installed	Tested	Pas	s Fail				

<u>NOTES</u>

- 1.
- Record all CPE, PPP and CPV pipe installed on the project. At least 50% of each size CPE, PPP and CPV installed must be mandrel tested. Testing to be conducted within 5 to 10 days prior to paving. 2.
- 3.
- Nine point mandrel must be 95% of nominal pipe diameter and verified with a proving ring. 4.
- Nominal pipe diameter, per AASHTO AA 294, is defined as 12", 15", 18" etc. 5.

REMARKS

INSPECTOR'S SIGNATURE AGENCY / COMPANY