Michigan Department of Transportation 1881 (03/02)

CONCRETE DECK OVERLAY MATERIAL AND WORKMANSHIP WARRANTY INSPECTION FORM

DISTRIBUTION: Original - TSC. COPIES: Region Office; C & T - Bridge Construction; C & T - Materials Investigation; Contractor. Resident/Project/Delivery Engineer; Contract Services Division - Construction Contract Section.

CONTROL SECTION	JOB NO.		DATE		INSPECTED BY
STRUCTURE NO.	LOCATION				REVIEWED BY
TYPE OF OVERLAY CONCRETE MIXTURE USED TYPE OF OVERLAY				RESIDENT/PROJECT/DELIVERY ENGINEER	
SILICA FUME	TEX MODIFIED SHALLOW		HALLOW	DEEP	
CONTRACTOR NAME				SUBCONTRAC	CTOR
WARRANTY DURATION				WARRANTY EXPIRATION DATE	
 Spalling - Broken or missing pieces of concrete on the concrete bridge deck overlay surface. 				REMARKS/DE	SCRIPTION
Greater than 5% of the Yes No					
 Scaling - Concrete bridge deck overlay surface with visible, exposed, rough surface texture from a loss of either aggregate or mortar. 				REMARKS/DE	SCRIPTION
Greater than 5% of the Blockout surface area.	Yes	No			
3. Delamination - The debonding of the concrete bridge deck overlay to the				REMARKS/DE	SCRIPTION
existing bridge deck surface.					
Greater than 5% of the Blockout surface area.	Yes	No			
IS WARRANTY REPAIR WORK REQUIRED?					